

Summary of Contracts

Contracts completed during the year ended 31st March 2002

	Commencement date	Completion date <i>HK\$ million</i>	Original contract value <i>HK\$ million</i>
Development of Cheung Sha Wan West Phase 2	November 1998	June 2001	752
Development at Po Lam Road Phase 4	January 1999	June 2001	804
Development of Cheung Sha Wan West Phase 1	December 1998	August 2001	860
Design and Construction of Government Quarters at Fanling Area 28A, N.T.	October 1999	February 2002	395
Total			<u>2,811</u>

Contracts secured in prior year and in progress during the year ended 31st March 2002

	Commencement date	Original contract value <i>HK\$ million</i>	Estimated remaining works as at 31st March 2002 <i>HK\$ million</i>
Development at Tseung Kwan O Area 73A	August 2000	470	258
Total		<u>470</u>	<u>258</u>

Summary of Contracts

Contracts secured in current year and in progress during the year ended 31st March 2002

	Commencement date	Original contract value <i>HK\$ million</i>	Estimated remaining works as at 31st March 2002 <i>HK\$ million</i>
Relocation of Tang Siu Kin Hospital A&E Department to Ruttonjee Hospital	May 2001	101	53
Development of Tung Chung Area 31 Phase 3	July 2001	675	619
Maintenance and the vacant flats Refurbishment of Tsing Yi District 2001/2003	July 2001	46	32
Conversion and Extension to existing schools – Group 2 under School Improvement Programme Phase IV Package 1	September 2001	139	127
Redevelopment of Kwai Chung Estate Phase 3	March 2002	845	838
Total		<u>1,806</u>	<u>1,669</u>